

ID	Task Name	Duration	Start	Finish	2020												2021							
					Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
0	Manhattan Community Centers	559 days	Mon 9/24/18	Fri 5/21/21																				
1	Project Milestones	664 days	Mon 9/24/18	Mon 5/10/21																				
2	Construction Milestones- Anthony Campus	593 days	Mon 9/24/18	Fri 1/29/21																				
13	Construction Milestones- Eisenhower Campus	305 days	Tue 2/18/20	Fri 4/30/21																				
37	Procurement	125 days	Mon 1/20/20	Tue 7/14/20																				
123	Construction	559 days	Mon 9/24/18	Fri 5/21/21																				
124	Quality	1 day	Mon 9/24/18	Mon 9/24/18																				
127	Anthony Community Center	200 days	Mon 3/2/20	Thu 2/11/21																				
128	Sitework	58 days	Mon 3/2/20	Thu 6/4/20																				
129	Site Utilities	40 days	Fri 3/27/20	Tue 6/2/20																				
133	Fill Induced Settlement	10 days	Thu 4/9/20	Wed 4/22/20																				
134	Rebar Pre-Tie	3 days	Mon 4/20/20	Wed 4/22/20																				
135	Footings Section A	4 days	Fri 4/24/20	Wed 4/29/20																				
136	Electrical UG Rough-In at Footing	5 days	Fri 4/24/20	Thu 4/30/20																				
137	Footings Section B	3 days	Thu 4/30/20	Mon 5/4/20																				
138	Footings Section C	2 days	Tue 5/5/20	Thu 5/7/20																				
139	Footings Section D	1 day	Fri 5/8/20	Fri 5/8/20																				
140	Footings Section E	3 days	Mon 5/11/20	Thu 5/14/20																				
141	Curb & Gutter	9 days	Fri 5/15/20	Mon 6/1/20																				
142	Ribbon Slab Prep & Placement	9 days	Fri 5/15/20	Mon 6/1/20																				
143	4" Asphalt Base Course	3 days	Tue 6/2/20	Thu 6/4/20																				
144	Building Exterior	59 days	Tue 6/2/20	Wed 9/9/20																				
164	Building Interior	86 days	Thu 9/10/20	Thu 2/11/21																				
191	Eisenhower Community Center	241 days	Wed 4/1/20	Fri 5/21/21																				
192	Sitework	57 days	Wed 4/1/20	Tue 7/7/20																				
194	Clear and Grub/ Earthwork/Buildi	10 days	Thu 4/2/20	Fri 4/17/20																				
195	Site Utilities	10 days	Mon 4/20/20	Mon 5/4/20																				
196	Rebar Pre-Tie	3 days	Tue 6/2/20	Thu 6/4/20																				
197	Footings Section A	4 days	Fri 6/5/20	Thu 6/11/20																				
198	Footings Section B	3 days	Fri 6/12/20	Wed 6/17/20																				
199	Footings Section C	2 days	Thu 6/18/20	Fri 6/19/20																				
200	Footings Section D	1 day	Mon 6/22/20	Mon 6/22/20																				
201	Footings Section E	3 days	Wed 6/24/20	Fri 6/26/20																				
202	Electrical UG Rough-In at Footing	5 days	Fri 6/12/20	Fri 6/19/20																				
203	Ribbon Slab Prep & Placement	5 days	Mon 6/29/20	Tue 7/7/20																				
204	Building Exterior	64 days	Wed 9/2/20	Thu 12/17/20																				
222	Building Interior	86 days	Fri 12/18/20	Fri 5/21/21																				
247	Owner Activities	1 day	Mon 9/24/18	Mon 9/24/18																				
248	Weather Days	541 days	Mon 9/24/18	Thu 4/22/21																				
249	Planned Weather Days in Calendar	239 days	Thu 3/5/20	Thu 4/22/21																				
298	Actual Weather Days	3 days	Tue 3/10/20	Fri 3/13/20																				
302	Weather Days Over and Above Plan	313 days	Mon 9/24/18	Tue 3/24/20																				

